Appendix A

Villanova University Burning – Welding – Hot Works Permit

Villanova University Cutting-Welding-Hot Work PERMIT	ATTENTION Before approving any cutting and welding permit, the Facilities Supervisor/Project Manager or his/her appointee must inspect the work area(s) and confirm that precautions have been taken to prevent fire, in accordance with EH& S Procedure No. S15.
IMPORTANT: Precautions on reverse side must be followed. Date Building Floor Dept Work to be done Special precautions	Precautions Sprinklers in service. Cutting and welding equipment is in good repair. Any equipment which is in need of repair or service work should not be used until all necessary repairs or adjustments have been made. Within 35 Feet of Work Floors have been swept, removing all combustibles. Any combustible floor or wall surfaces have been wet down, covered with damp sand, metal or other fire safety shields. There are no combustible or flammable materials or liquids in the area. All wall and floor openings have been covered. Covers suspended beneath work to collect sparks.
Is a fire watch required? The above location where this work is to be done has been examined, the necessary precautions checked on the reverse side of this card have been completed, and permission is granted for this work to be performed.	Work on Ceiling or Walls The construction is non-combustible and does not have a combustible covering. ALL combustibles have been moved away from the opposite side of the wall. Work on Enclosed Equipment
Permit Expires: Date Time Signed Date Supervisor * * * * * * * * * * * * * * * * * * *	(Tanks, containers, ducts, dust collectors, etc) Equipment has been cleaned, removing all combustibles. Containers have been purged of all flammable vapors. Fire Watch A fire watch is to be provided during the operations and 30 minutes following completion of the operation. Supplied with extinguisher and small hose. Trained in proper use of equipment and how to sound the alarm.
might have spread (including floors above and below and on opposite sides of the walls) were inspected 30 minutes after the work was completed and were found fire safe. Signed Date	Final Check Final Check was made 30 minutes following the completion of the operations, unless fire watch is provided. Check those items which apply to the operation being performed so that ALL necessary safety and fire precautions can be and will be taken.

Front Back